

FY 2008-09 Street Rehabilitation Program, City project No. 82666

UPDATED 11/20/08

Project Description/Items of Work:

The vast majority construction is complete!

Due to the unexpected discovery of subsurface water on Courtland Drive, the paving on Courtland Drive has been delayed until a subsurface water collection system is installed. Courtland Drive is the last remaining street and is scheduled for completion on or before Wednesday, 11/26/08.

Remaining minor work items on all streets include the placement of striping and possible touch-up work (punch list repair work).

Please note that the construction is weather-related with no work occurring during rain events. **Thank you for your patience and cooperation during the construction process!**

The following list shows which streets are scheduled for Asphalt Concrete Overlay or Slurry and Crack Seal including current status of each street:

Streets to Receive Asphalt Concrete Overlay

Street Name	Street From	Street To	Date of Mill and Overlay	Date of Striping
BALBOA COURT	110' SOUTH OF SCHOOL	END	Complete	Complete
BURROWS AVENUE	PARK AVENUE	KAINS AVENUE	Complete	Complete
CEDAR AVENUE	KAINS AVENUE	PARK AVENUE	Complete	Complete
CEDAR AVENUE	JENEVIEN AVENUE	NILES AVENUE	Complete	Complete
COURTLAND DRIVE	CRESTMOR HIGH SCHOOL	WHITMAN WAY	11/24 and 11/25	7-10 days after overlay
CYPRESS	SYCAMORE AVENUE	KAINS AVENUE	Complete	Complete
DOVER COURT	TRENTON DRIVE	END	Complete	Complete
EASTON AVENUE	SAN BRUNO AVENUE	EUCLID AVENUE	Complete	Complete
GREENWOOD WAY	FLEETWOOD DRIVE	COTTONWOOD DRIVE	Complete	Complete
HENSLEY AVENUE	SYLVAN AVENUE	ANGUS AVENUE	Complete	Complete
HOLLY AVENUE	CHERRY AVENUE	CEDAR AVENUE	Complete	Complete
HUNTINGTON AVENUE	ANGUS AVENUE	FLORIDA AVENUE	Complete	Complete
MAGNOLIA AVENUE	KAINS AVENUE	END	Complete	Complete
MILTON AVENUE	FLORIDA AVENUE	SYLVAN AVENUE	Complete	Complete
PARK AVENUE	CYPRESS AVENUE	GRUNDY PARK	Complete	Complete
SAN MARCO AVENUE	SAN ANTONIO AVENUE	EL CAMINO REAL	Complete	Complete
SIXTH AVENUE	PINE AVENUE	SEVENTH AVENUE	Complete	Complete
THIRD AVENUE	SAN BRUNO AVENUE	END	Complete	Complete

TBD = to be determined. Information will be provided when available.

Streets to Receive Slurry and Crack Seal

Street Name	Street From	Street To	Date of Digouts	Date of Slurry Seal	Date of Striping
ALPINE WAY	SAN BRUNO AVENUE	CUL-DE-SAC	NA	complete	complete
ANZA WAY	SANTA LUCIA AVENUE	NORTH END	complete	complete	complete
BALBOA COURT	SOUTH END	110' South of School	complete	complete	complete
CABRILLO WAY	100 CABRILLO WAY	NORTH END	complete	complete	complete
CRYSTAL COURT	SANTA LUCIA AVENUE	END	complete	complete	complete
EASTON AVENUE	EUCLID AVENUE	FOREST LANE	complete	complete	complete
ELM AVENUE	BAYHILL DRIVE	GRUNDY LANE	NA	complete	complete
GOODWIN DRIVE	LONGVIEW DRIVE	ALLEN DRIVE	complete	complete	complete
GRUNDY LANE	ELM AVENUE	CHERRY AVENUE	complete	complete	complete
HUNTINGTON AVENUE	AT SAN MATEO AVENUE	--	NA	complete	complete
KAINS AVENUE	SAN MATEO AVENUE	EL CAMINO REAL	complete	complete	complete
MERION DRIVE	OAKMONT DRIVE	FLEETWOOD DRIVE	complete	complete	complete
MILTON AVENUE	SAN FELIPE AVENUE	GEORGIA AVENUE	complete	complete	complete
SAN FELIPE	EL CAMINO REAL	CITY PARK	complete	complete	complete
SAN JUAN AVENUE	SAN ANSELMO AVENUE	EL CAMINO REAL	complete	complete	complete
				complete	
SHELTER CREEK LANE	WHITMAN WAY	SAN BRUNO AVENUE	complete		complete
SISKIYOU COURT	SNEATH LANE	CUL-DE-SAC	NA	complete	complete

TBD = to be determined. Information will be provided when available.

NA = not applicable

Contact Information:

Contractor: Interstate Grading & Paving, Inc. attn: Mr. Steve Pariani, 650-952-7333

City of San Bruno: Public Works Department, 650-616-7065

Your patience and cooperation during the construction process is appreciated!